Permit for Tile Crossing of Secondary Road in Tama County
As per Chapter 468.622, Code of Iowa (Drainage Connection with Highway)

Applicant's Name	Applicant's Address	City, State, ZIP

Cell Phone #: _____ Home Phone #: _____

Adjoining Landowner's Name	Adj. Landowner's Address	City, State, ZIP

Estimated Construction Date	Estimated Cost	Size	Inlet	Crossing	Outlet

Location: _____ ft _____ (direction) of _____ (St./Ave.) on _____ (St./Ave.)

Township/Section: _____ Contractor: _____

- The applicant is responsible for following all regulations pertaining to excavations, including contacting Iowa One-Call at (800) 292-8989.
- Tama County shall be saved harmless of any damages resulting from the applicant's operations. The contractor performing the work must submit (or have on file) a valid Certificate of Insurance for $1,000,000 of coverage prior to approval of the permit. The Certificate must show Tama County as an additional insured party.
- All necessary and proper barricades, flares, etc. shall be furnished by and maintained by the applicant. The minimum signing necessary for a trench will be a barricade on each side of where the work is being performed, "Road Closed Ahead" signs located 750' from the barricades, and "Road Closed Ahead" signs located at the intersection with the next public road. Maximum safety precautions shall be maintained at all times to protect workers, property owners, and the traveling public from accidents due to the operations of the applicant.
- The applicant shall construct, backfill, compact, and restore the highway to its original condition. Under no circumstance will a trench for a tile crossing be left open overnight.
- Paved roads must be bored. Advanced authorization is required for boring rock roads.
- Tile crossings that require trenching will not be performed between November 15 and April 1 unless specifically authorized by the County Engineer.
- Tile intakes will not be placed within the right-of-way.
- All tile crossings are to be properly connected on both ends to existing field tile. No payment will be made or pipe furnished for tile crossings that are not connected to field tile on both sides.
- All requests for tile crossings should be submitted to the Engineer's Office two weeks before construction. Any work started before receiving the permit will not be considered for payment. The Tama County Engineer's Office will be informed of the actual construction date 2 working days prior. Permit expires 90 days after estimated construction date.
- No payment will be made or pipe furnished for tile crossings that are connected to sanitary sewer tile.
- The tile inside of the right-of-way for trenched crossings will be supplied by Tama County. Tile used by a contractor but not supplied by Tama County will not be paid for by Tama County.
- The applicant may pick up the tile at the Toledo Shop during normal working hours from 7:00am to 3:00pm, Monday through Friday, excluding holidays.
- The applicant shall pay the contractor for the work performed. In order to be reimbursed, the applicant must provide proof to Tama County that the contractor has been paid. After proof has been provided, Tama County will reimburse the applicant up to $400 for a trenched crossing or up to $1,200 for a bored crossing.

Applicant's Signature	Date	Granted	Denied

Adjoining Landowner's Signature	Date	County Engineer's Signature	Date